welenco

5201 Woodmere Drive, Bakersfield, CA 93313-- www.welenco.com--(800) 445-9914 California Contractor's License No. 722373

3-ARM CALIPER LOG

FI	FILING NO. COMPANY UNAVCO													-
	WEL			B-921									-	
	FIEL) Ridgecrest										
				alifornia COUNTY San Bernardino										
	STATE <u>California</u>				COUNTY San Bernardino									
	Randsburg Wash Road									Sonic BHTV				
	Ranussurg wash Rudu										ELOG			
1	JOB NO.													
	9305 SEC: <u>16</u> TWP: <u>27S</u> RGE: <u>42E</u> LAT.: <u>35° 35' 11.0"</u> LONG.: <u>117° 27' 41.0"</u> MERIDIAN.: <u>Mt. Diablo</u>													
Permanent Datum: Ground L Log Measured From: Ground L							, Ele				Elev.: K	_		_Ft.
-					!	,Ft. Above Perm. Datum			IM	D.F G.L. 2330			_Ft. Ft.	
Drilling Measured From: Ground Level											```	G.L	2000	
Date			-	19, 2	800									
	Of Log			Caliper										
Run				One										
Depth-Driller			618				Ft		Ft				Ft	
Depth-Logger			616		Ft		Ft						Ft	
Top Logged Interval			0	Ft		Ft		Ft				Ft		
Btm. Logged Interval			615	615 Ft			Ft			Ft				Ft
Type Fluid In Hole			Wate	Water										
Fluid Level			N/A	N/A Ft			Ft			Ft		F		Ft
Max Temp			86.8	86.8 °F			°F		°F					°F
Operating Rig Time			.75	Hr		Hr		r H		r		Hr		
Van No. Location			LV-1	I	Bfld									
Recorded By Dan Ihde														
Witnessed By Liz Van Boskirk														
RUN BOREHOLE RECORD						CASING RECORD								
NO.	O. BIT		FRO	FROM TO			SIZE		TYPE FF		ROM TO		то	
1	6	In	192	2 Ft	618	Ft	8.625	In	Steel) Ft		192	Ft
2		In		Ft		Ft	6.0	In	Steel	() Ft		187	Ft
3		In		Ft		Ft		In			Ft			Ft

Miscellaneous Information									
Remarks:									
A recreational GPS accurate to +/- 45 feet set for Datum NAD27 was used to calculate									
Latitude, Longitude & Elevation values. The Section, Township, and Range then									
determined using the TRS program (TRS accuracy is not guaranteed). The TRS									
program converts Latitude and Longitude to Section, Township, and Range. The									
NOTICE at the bottom of this heading also applies.									
Hole filled with water prior to logging runs. Hole cemeted up and drilled out prior to logging.									
Drilled By: Steves Pump and	Well Drilling								
Perforated Intervals:									
Line Speed:			1						
Borehole Volume Calculations:									
Other Information:									
and we do not guarantee the	accuracy or correctne	ss of any verbal	electrical and other measurements or written interpretation,						
and we shall not, except in the case of gross or willful negligence on our part, be liable or responsible for any loss, costs, damages or expenses incurred or sustained by anyone resulting from any interpretation made by one of our officers, agents or employees. These interpretations are also subject to our General Terms and Conditions as set out in our current Price Schedule. <i>welenco, inc. May 19, 2008</i>									

UNAVCO B-921 May 19, 2008 Job Ticket: 9305

